

PROJECT TIMELINE

SAUGUS MIDDLE HIGH SCHOOL

August 2016 – January 2017

- SC Approved Educational Plan & Initial space Summary (8/11/16)
- SBC Voted on Ed. Plan & ISS (8/15/16)
- SBC Approved PDP Alternatives (8/29/16)
- SBC Approved PDP and Master Plan (9/12/16)
- PDP & Master Plan to MSBA (9/13/16)
- SBC Approved PSR (12/5/16)
- PSR Submitted to MSBA (12/16/16)
- MSBA's PSR Review Received (1/26/17)
- Public Awareness Meeting @ Town Hall (1/30/17)

May 2017

- SD Cost Estimate Reconciled (5/4/17)
- SBC Meeting to Review Costs (5/8/17)
- SBC Approves SD (5/15/17)
- Submit SD to MSBA (5/18/17)

Today 5.24.17

May 2017
Town Meeting
Vote on Project
(5/30/17)



June 2017
Town-wide Debt
Exclusion Vote
(6/20/17)

Preliminary Design Program (PDP)	Preferred Schematic Report (PSR)	Schematic Design (SD) 1/4/17 – 7/1/17	Design Documents (DD) 7/3/17 – 11/1/17	Construction Documents (CD) 11/2/17 – 6/28/18
2016		2017		2018

February 2017 – April 2017

- MSBA Facility Assessment Subcommittee Mtg (2/1/17)
- District / Saugus PTO toured the N. Reading MHS (2/7/17)
- District / project team PSR comments response sent (2/10/17)
- MSBA Board Meeting to approve PSR (2/15/17)
- Safety & Security Meeting w/Police & Fire Depts. (3/9/17)
- Systems Subcommittee Meeting (3/13/17)
- 2nd Systems Subcommittee Meeting (4/10/17)
- MSBA Facility Assessment Subcommittee Meeting (4/12/17)
- Abutters Meeting @ Saugus HS (4/13/17)
- SD Estimate Kickoff Meeting (4/19/17)
- Messaging Subcommittee Meeting (4/19/17)

June 2017

- SD Presented to MSBA (FAS) (6/7/17)
- SD / Project Scope and Budget Approved by MSBA @ Board Meeting (6/28/17)

Construction

July 2018 – September 2020



HMFH Architects, Inc.



PMA Consultants

